



# ANTICIPATED CONSTRUCTION MILESTONES

- Summer & Fall 2023 – Utility relocations, minor widening for future traffic control
    - Existing traffic patterns are maintained.
  - Spring & Summer 2024 – Realignment of Milroy Road intersection with Grayson Road
    - Existing traffic patterns are maintained.
  - Fall 2024 – Open jughandle connection to Witmer Road; begin SR 322 south side widening
    - See page 1 of Detour Maps (NEW): Stage 2 – Milroy Road + 82<sup>nd</sup> Street Detours
    - See page 2 of Detour Maps (NEW): Stage 2 – Hilton + 82<sup>nd</sup> Streets Detours
  - Spring & Summer 2025 – Complete SR 322 south side widening (Stage 2); begin north side widening and realignment of Grayson Road/Hilton Road at the intersection with SR 322 (Stage 3)
    - See page 1 of Detour Maps (NEW): Stage 2 – Milroy Road + 82<sup>nd</sup> Street Detours
    - See page 2 of Detour Maps (NEW): Stage 2 – Hilton + 82<sup>nd</sup> Streets Detours
    - See page 3 of Detour Maps (NEW): Stage 3 – Milroy Road + Hilton Street Detours
  - Fall 2025 – Open Grayson Road/Milroy Road roundabout
    - See page 3 of Detour Maps (NEW): Stage 3 – Milroy Road + Hilton Street Detours
  - Spring 2026 – complete SR 322 north side widening
    - See page 4 of Detour Maps (NEW): Stage 4 – Access to Milroy Road
  - Summer 2026 – complete SR 322 median improvements
  - Fall 2026 – begin SR 322 pavement operations
  - Spring 2027 – finish paving operations; complete miscellaneous final improvements
- 
- The Department will use tools such as press releases, sign messages, etc., to reasonably communicate with the public in advance of the broader overall key traffic changes.
  - Two lanes of traffic will be maintained on SR 322 in each direction during the entire duration of the project with the exception of short-term lane closures (nighttime) as needed.